


4


































Project	Status	Baseline Cost	Actual Cost	Diff.	
Wells Program				The P	
Chandler & Croddy Wells & Pipeline	In Progress Per Plan	\$15,200,000	\$21,700,000	\$6,500,000	
Reservoir Program					
Reservoir Chemical Management System	In Progress Per Plan. Included with Reservoirs 1 and 2 Pump Station Upgrades				
Water and Power System Reliability Assessment	Complete Per Plan	\$100,000	\$300,000	\$200,000	
Reservoirs 1 and 2 Pump Station Upgrades	In Progress Per Plan	\$8,900,000	\$19,200,000	\$10,300,000	
MWRF Back-up Power	Updated project scope	\$2,200,000	\$0	-\$2,200,000	

CIPR	Program	Cost	Impacts
------	---------	------	----------------

Project	Status	Baseline Cost	Actual Cost	Diff.
Distribution Program				
1951 Cohort Pipeline Replacement	Design will be completed and construction in years following CIPR	\$7,100,000	\$500,000	-\$6,600,000
Wilson St. Pipeline Replacement	In Progress. Executed separate from Cohort Project	\$0	\$2,800,000	\$2,800,000
Vault Rehabilitation and Abandonment	In Progress with reduced scope	\$4,000,000	\$1,200,000	-\$2,800,000
Mainline Valve Replacement	In Progress with reduced scope	\$3,000,000	\$2,500,000	-\$500,000
Cathodic Protection Improvements	Executed following CIPR	\$800,000	\$0	-\$800,000
Plastic Service Line Replacement	In Progress with reduced scope	\$1,600,000	\$1,100,000	-\$500,000

CIPR Program	Cost	mpacts
---------------------	------	--------

Project	Status	Baseline Cost	Actual Cost	Diff.
District Facilities Program		Y La Valle		The state of
SCADA Control Room and Wet Lab Upgrade	In Progress Per Plan	\$2,300,000	\$3,700,000	\$1,400,000
MWRF and Well Storage Buildings	In Progress, additional scope	\$500,000	\$1,600,000	\$1,100,000
MWRF Parking	Complete Per Plan	\$1,400,000	\$1,400,000	\$0
Education Program	In Progress Per Plan	\$1,000,000	\$1,100,000	\$100,000
Security System Replacement	Security white paper is complete and Final Design and Construction following CIPR	\$300,000	\$100,000	-\$200,000
Garage Storage	On Hold Per Plan	\$100,000	\$100,000	\$0
Dewatering Pit	In Progress Per Plan. Included with Reservoirs 1 and 2 Pump Station Upgrades			

CIPR Program Cost Impacts

Project	Status	Baseline Cost	Actual Cost	Diff.
Other Agency Projects	In Progress Per Plan	\$5,200,000	\$5,200,000	\$0
Routine Capital	In Progress Per Plan	\$3,500,000	\$3,500,000	\$0
Staff Resources	Per Plan	\$3,000,000	\$3,000,000	\$0
Contingency	Distributed to CIPR Projects	\$9,800,000	\$800,000	-\$9,000,000
	Total	\$70,000,000	\$70,000,000	\$0

25 | January 25, 2022



Financial Summary

Program	Program Cost	Existing Contracts	Actual Spent to Date
Wells	\$21,700,000	\$21,700,000	\$6,700,000
Reservoir	\$19,500,000	\$1,300,000	\$700,000
Distribution	\$8,500,000	\$6,100,000	\$2,700,000
Routine Capital	\$3,500,000	\$3,500,000	\$2,000,000
District Facilities	\$8,200,000	\$8,100,000	\$1,600,000
Annual Programs, Staffing, and Other Agency Projects	\$8,600,000	\$8,600,000	\$4,400,000
Total	\$70,000,000	\$49,300,000	\$18,100,000

26 | January 25, 2022



